	Format for Fine	F : 14-4
KSPH&IDCL	aggregates (Sand)	Rev. No. 1
	testing	Page 1 of 1

Name of work: Date:

Name of the Contractor:

Activity:

Location

SI No	Particulars	Test results	Remarks	
1	Fineness modulus		Masonry Plastering Concrete	2.2 - 2.5 2.2 - 2.5 2.5 - 3.0
2	Silt %		Not more than 3.0%	

Fine aggregate sample tested is OK / Not OK

Contractor

JE / AE (KSPH&IDCL)