KSPH&IDCL Format for Burnt Clay Bricks testing	F: 14-6 Rev. No. 1 Page 1 of 1
--	--------------------------------------

Name of work: Date:

Name of the Contractor:

Location:

Reference to test report :

SI No	Size Lx B x D	Compressive Strength in N/mm ²	Average strength in N/mm ²	% of Water absorption after 24 – hour immersion	Remarks
					 Compressive Strength should not be less than 35 Kgs / sqcm % of Water absorption shall not be more than 20%

Brick sample tested is OK / Not OK

Contractor

AE/ JE (KSPH&IDCL)